

Document No.:	CHK-10-002	Revision:	B
Title:	Pre-Commissioning Checklist — Feed & Fuel System	Status:	DRAFT
Project:	Unit 10/20 Process Plant	Date:	2024-03-15

Pre-Commissioning Checklist — Feed & Fuel System

1. Purpose

This checklist shall be completed prior to commissioning of the feed water and fuel gas systems on Unit 10.

2. Feed Water Pump Checks

Verify installation and alignment of pumps 10-P-101A and 10-P-101B. Check mechanical seals, alignment reports, and lube oil level on lube oil tank 10-TK-102.

3. Valve Lineup

Install valve 20-XV-2001 downstream of 10-P-101A. Confirm that shutdown valve 20-XV-2002 is in the closed position prior to line fill.

4. Pressure Relief Checks

Check pressure safety valve 10-PSV-9999 before commissioning. Verify set-point and confirm lift pressure. Also check 10-PSV-1001 and 10-PSV-1002 are correctly installed.

5. Instrumentation Checks

Loop check all instruments including 10-FT-1001, 10-FT-1002, 10-PT-1001, and 10-TT-1001. Confirm signals are received at 10-MCC-101.

6. Note

Tag 10-PSV-9999 referenced in Section 4 must be verified against the Central Tag Database before this document can be issued. If no record exists, raise a Tag Query through the project document controller.

End of Document